

# 8月計画工程表

工事名 債工重3第2号 配水管布設工事  
 工事場所 新潟市東区下木戸1丁目他 地内

注文者 新潟市水道局  
 工期 R4. 2. 24~R5. 1. 31

作成 2022/8/2  
 期間 R4. 8. 1~R4. 8. 31

部長 課長 主任 代理人 作成者

株式会社 イノベンチャー  
 現場代理人 山田 明志

工種	月日	8月																															備考								
		1月	2火	3水	4木	5金	6土	7日	8月	9火	10水	11木	12金	13土	14日	15月	16火	17水	18木	19金	20土	21日	22月	23火	24水	25木	26金	27土	28日	29月	30火	31水									
・準備工	一式									●	●	●	●	●	●	●	●	●	●	●	●	●	●	●	●	●	●	●	●	●	●	●	●								
										路上工事抑制期間																															
・試掘工	N= 25箇所	追加	追加																																						
・配水管布設工 GX・K. DIP φ 200 L=303.9m			南側 布F	横断	〃	〃		布A 布D	〃								北側 布F 横断	〃					北側 布F 横断	布C		管洗	水質 水圧						断水	〃							
・配水管布設工 GX・K. DIP φ 250 L=5.9m																																									
・配水管布設工 GX・K. DIP φ 100 L=30.8m																																									
・仕切弁設置工 φ 200 N=9箇所																																									
・消火栓設置工 φ 200×φ 75 N=2箇所																																									
・給配水管接続工 φ 50~φ 20 N= 4箇所																																									
・仮設配水管布設・撤去工 SUS φ 150(ソック管) L=322.0m																																									
・仮設給配水管接続工 φ 25 N= 2箇所																																									
・配水管撤去工 DIP φ 250 L=222.4m																																									
・配水管撤去工 CIP φ 200 L=92.9m																																									
・配水管撤去工 CIP φ 100 L=60.0m																																									
・路面本復旧工	一式																																								
・後片付け、その他、雑工																																									
		残置管穿孔調査・切断~管帽(変更)																																							

8月26日 水質・水圧 15:00~